



SIPCOT

Lr.No. CW/ DO/T.No-14/CCTV/2020-21

Dt.11.05.2023

To,

M/s. V Link System (P) Ltd,
Alsa Crecent, Alsa Gradens,
II nd floor, 72/3, Harrington Road,
Chetpet, Chennai-600031.

Sir,

Sub: SIPCOT -Supply Installation, Integration and commissioning of IP Based CCTV Cameras at SIPCOT Industrial Complexes/Growth centre/ Parks - Work Experience Certificate -Reg.

Ref: M/s.VLinkSystem(P)LtdLr.No.VLSPL/Kumar/SIPCOT/Work Completion Certificate dt.02.05.2023

With reference to the above letter cited, the Work Experience certificate for the work of "Supply Installation, Integration and commissioning of IP Based CCTV Cameras at SIPCOT Industrial Complexes/Growth centre/ Parks" is annexed herewith.

Sd/-

SUPERINTENDING ENGINEER

Comptroller
11/5/2023
EXECUTIVE ENGINEER

State Industries Promotion Corporation of Tamil Nadu Limited

(A Government of Tamil Nadu Undertaking)

CIN : U74999TN1971SGC005967

Regd. Office : 19-A, Rukmani Lakshmipathy Road, Post Box No.7223, Egmore, Chennai - 600 008.

Phone : 45261777, Fax : 45261796 Website : www.sipcot.tn.gov.in

WORK EXPERIENCE CERTIFICATE

Ref: 1. M/s. V.Link System (P) Ltd Lr.No.VLSPL/Kumar/SIPCOT/Work Completion Certificate dt.02.05.2023

2. Report received from Project Officers, SIPCOT e-mail dt.04.05.2023

This is to certify that the Contractor M/s. V.Link System (P) Ltd, Alsa Crescent, Alsa Gradens, II nd Floor, 72/3, Harrington Road, Chetpet, Chennai-600031 have been entrusted the following work as detailed below.

Name of work : Supply Installation, Integration and commissioning of IP Based CCTV Cameras at SIPCOT Industrial Complexes/Growth centre/ Parks.

Work order No : Lr.No:CW/DO/T.No.14/2020-21, Dt.18.12.2020

Agreement No : 73/SE/2020-21 dt.5. 2.2021

Agreement value : Rs.21,18,09,972.86 (Inclusive of GST)

Sl.No:	Complex/Parks/Growth centre	Date of Site handed over	Target date of Completion	Actual date of Completion	Remarks
	Phase-I-Pilot Project				As per memo of payment
1.	Irungattukottai	04.12.2021	03.05.2022	28.04.2021	
2.	Gummidipoondi	23.01.2021	22.06.2021	08.06.2021	
	Phase-II				
3.	Thervoykandigai	07.07.2021	06.12.2021	26.03.2022	
4.	Oragadam	12.07.2021	11.12.2021	19.05.2022	
5.	Vallam vadagal	12.07.2021	11.12.2021	11.05.2022	
6.	Sriperumpudur	16.07.2021	15.12.2021	12.05.2022	
7.	Pillaipakkam	12.07.2021	11.12.2021	20.05.2022	
	Phase-III				
8.	Cuddalore	22.03.2022	21.08.2022	16.09.2022	
9.	Cheyyar	21.03.2022	20.08.2022	04.07.2022	
10.	Ranipet	21.03.2022	20.08.2022	24.06.2022	
11.	Bargur	23.03.2022	22.08.2022	01.07.2022	
12.	Hosur	24.03.2022	23.08.2022	29.09.2022	
	Phase-IV				
13.	Manamadurai	06.06.2022	05.11.2022	19.09.2022	
14.	Nilakkottai	08.06.2022	07.11.2022	23.09.2022	
15.	Gangaikondan	10.06.2022	09.11.2022	29.09.2022	
16.	Thoothukudi	10.06.2022	09.11.2022	28.09.2022	
17.	Pudukottai	23.03.2022	22.08.2022	23.09.2022	
	Phase-V				
18.	Siruseri	30.06.2022	29.11.2022	21.09.2022	
19.	Perundurai	04.07.2022	03.12.2022	29.07.2022	

Value of Work Done : 20, 86, 15,268.71 (Inclusive of GST)(Annexure II)

Status of Work : Work has been completed satisfactorily.

Sd/-

SUPERINTENDING ENGINEER

Completed 11/5/2023
EXECUTIVE ENGINEER

Sl. No.	Description of Work	Contracted Value	Actual Value	Remarks
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				
41				
42				
43				
44				
45				
46				
47				
48				
49				
50				
51				
52				
53				
54				
55				
56				
57				
58				
59				
60				
61				
62				
63				
64				
65				
66				
67				
68				
69				
70				
71				
72				
73				
74				
75				
76				
77				
78				
79				
80				
81				
82				
83				
84				
85				
86				
87				
88				
89				
90				
91				
92				
93				
94				
95				
96				
97				
98				
99				
100				